



REPLIES TO BIDDER'S PRE BID QUERIES
Dated. 17.03.2020



PROJECT : ENGINEERING, DETAILING, SUPPLY, ERECTION AND CONSTRUCTION OF PORTA CABIN/PEB FOR NAMBOR –GOLAGHAT– NUMALIGARH AREA GAS PIPELINE PROJECT

Tender No.: AGCL/BD/PMC-GHT/PCABIN/2020/55

Sr. No.	Document name	PDF Page No.	Clause No.	Requirements as per specification	Bidder query	VCS/AGCL Replies
1	Commercial Volume I of II for Supply of Porta Cabin	132 of 159	5.0 of SCC	75% progress payment on receipt of Porta Cabin/ PEB components at site on pro-rata basis against approved BOQ. The payments shall be released within seven days of their certification by site engineer.	10% payment to be made on engineering after the approval of the drawings by the consultant.	Tender Conditions shall prevail.
		149 of 159	Forms & Formats F-11	Covering Letter on Statutory Auditor's/ Chartered Accountant's Letter Head for Issuing Certificates.	In the tender document (tender Notice -1) FORM F - 11, Please specify what documents should be approved from CHARTERED ACCOUNTANT'S LETTERHEAD FOR ISSUING CERTIFICATE.	1) F-12- Certificate for financial capability of Bidder. 2) F-14- Details of work order for meeting BEC.
2	Technical Volume II of II for Supply of Porta Cabin	-	-	-	Please specify whether to construct portacabins or prefab Structures. If it is portacabin then the tender notice 2 you mentioned prefab drawings.	Porta Cabin is prefab structure.
		-	-	-	Is the portacabin/peb empty or furnished with any items.	Porta Cabin of size 6.5m X 4.5m X 3m for housing instrumentation/control and electrical panels. Refer Typical Electrical Layout for Porta Cabin/PEB drawing no. 1009-00-EL-EQP-4001
		-	-	-	All the portacabin/peb erection comes at one place or different places. If the tender is about Placing portacabins/peb are placed at one place or different areas.	For locations of porta cabin for instrumentation/control and electrical panels, refer Scope of Work and Specification for Porta Cabin/PEB document no. 1009-00-CS-TEN-6001
		-	-	-	In the tender Notice-2 you have given general specifications. Please specify us which specifications to be use for the portacabins/peb.	Refer Scope of Work and Specification for Porta Cabin document no. 1009-00-CS-TEN-6001
		-	-	Engineering,Detailing,Supply,Erection and Construction of Porta Cabin/PEB.	At the place of SUPPLY, ERECTION water & Power supply are in your scope or our scope.	All utilities shall be in scope of bidder.
		-	-	Engineering,Detailing,Supply,Erection and Construction of Porta Cabin/PEB.	Thickness mentioned in gauge to be given in mm, we are attaching a chart and giving a a conversion for your reference .	Exterior face sheet of Porta cabin shall be 16G (1.29mm) thick and Interior face sheet shall be 20G (0.81mm) thick.
		-	-	Engineering,Detailing,Supply,Erection and Construction of Porta Cabin/PEB.	Prefab foundation to be designed and used for fast execution of work.	Foundation for Porta cabin shall be in concrete grade M25 and reinforcement shall be of grade Fe500. Precast foundation may not be appropriate and is not recommended.
		-	-	Due Date for Bid Submission		The due date of bid submission is extended till 26.03.2020. Please refer corrigendum #1 attached.
Note:		Bidder to submit signed & stamped copy of this Reply to Pre-Bid Queries along with Un-Price Bid.				